

TSPLOST Projects

Project ID	ROS- 18
Local ID	NULL
Project Name Title	Riverside Road Corridor Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST2
City	Roswell
Current Stage	Design
Project Description	The Riverside Road Corridor Improvements will reconstruct the roadway corridor to include new sidewalks, bike lanes, and a multi-use trail between Riverside Park and Old Alabama Road near the GA-400 underpass and Don White Park.
Construction Firm Selected	NULL
Design Firm Selected	Michael Baker Int'l
Estimated Design Completion Date	June, 2024
Estimated Start Date For Project	NULL
Estimated Construction Completion Date	NULL
Estimated Substantial Completion Date	NULL
Link To External Website	https://www.roswellgov.com/government/departments/transportation/tsplst2
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$8,775,000
TSPLOST Dollars Spent (\$)	\$188,394
TSPLOST Dollars Committed (not spent) (\$)	\$8,586,606
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	dcox@roswellgov.com
Project Year	NULL
Last Update	2023-08-04 11:23:41
State	Georgia
Address	Riverside Road
Creation Date	2022-03-31