

TSPLOSTProjects

Project ID	CSS- 51
Local ID	S2102
Project Name Title	Intelligent Transportation System Fire Station 3
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Intelligent Transportation System Fire Station 3
Construction Firm Selected	Lumen8
Design Firm Selected	Atlas
Estimated Design Completion Date	March, 2025
Estimated Start Date For Project	May, 2024
Estimated Construction Completion Date	March, 2026
Estimated Substantial Completion Date	March, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$650,000
TSPLOST Dollars Spent (\$)	\$202,077
TSPLOST Dollars Committed (not spent) (\$)	\$447,923
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2026
Last Update	2026-03-06 15:33:19
State	NULL
Address	6025 Raider Dr, Sandy Springs, GA 30328
Creation Date	NULL