

# TSPLOSTProjects

Project ID	EP- 4
Local ID	EP-004
Project Name Title	Ale Circle Realignment and Desert Drive N Extension
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	East Point
Current Stage	Land
Project Description	The project is in "Land Acquisition and Environmental Permitting" and the purpose of this project is to reduce traffic and safety issue at the intersection of Washington Road & Camp Creek Pkwy.
Construction Firm Selected	<i>NULL</i>
Design Firm Selected	Lowe Engineers
Estimated Design Completion Date	June, 2018
Estimated Start Date For Project	January, 2022
Estimated Construction Completion Date	November, 2022
Estimated Substantial Completion Date	November, 2022
Link To External Website	<a href="http://www.eastpointcity.org">http://www.eastpointcity.org</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,850,000
TSPLOST Dollars Spent (\$)	\$176,000
TSPLOST Dollars Committed (not spent) (\$)	\$1,674,000
Cost Status	Green
Schedule Status	Red
Status	Active
Editor	guest
Project Year	2018
Last Update	2021-10-11 22:05:54
State	<i>NULL</i>
Address	<i>NULL</i>
Creation Date	<i>NULL</i>