

TSPLOSTProjects

Project ID	CSS- 60
Local ID	S2177
Project Name Title	Powers Ferry Road (New Northside Drive to 6201 Powers Ferry Road)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Powers Ferry Road (New Northside Drive to 6201 Powers Ferry Road)
Construction Firm Selected	Vertical Earth
Design Firm Selected	NV5
Estimated Design Completion Date	September, 2023
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	February, 2025
Estimated Substantial Completion Date	December, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$385,000
TSPLOST Dollars Spent (\$)	\$278,960
TSPLOST Dollars Committed (not spent) (\$)	\$106,040
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2025
Last Update	2025-06-18 16:23:24
State	NULL
Address	6201 Powers Ferry Rd NW, Sandy Springs, GA 30339
Creation Date	NULL