

# TSPLOSTProjects

Project ID	CSS- 62
Local ID	S2168
Project Name Title	Hilderbrand Police gym to Roswell Road (both sides)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Hilderbrand Police gym to Roswell Road (both sides)
Construction Firm Selected	Zaveri
Design Firm Selected	NV5
Estimated Design Completion Date	February, 2025
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	August, 2025
Estimated Substantial Completion Date	July, 2025
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$520,000
TSPLOST Dollars Spent (\$)	\$442,270
TSPLOST Dollars Committed (not spent) (\$)	\$77,730
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2025
Last Update	2025-12-11 08:39:33
State	NULL
Address	218 Hilderbrand Dr, Atlanta, GA 30328
Creation Date	NULL