

TSPLOSTProjects

Project ID	EP- 5
Local ID	EP-177
Project Name Title	Washington Road Sidewalk
Tier	Tier 1
Project Type	Pedestrian Improvements
Initiative Type	TSPLOST
City	East Point
Current Stage	Construction
Project Description	The Project was bid Out for Construction. The lowest apparent bidder was DAF Concrete. Project is for new installation of sidewalk along the Washington Road corridor from I-285 to Delowe Drive.
Construction Firm Selected	DAF Concrete, LLC
Design Firm Selected	Moreland Altobelli (ATLAS)
Estimated Design Completion Date	June, 2018
Estimated Start Date For Project	June, 2021
Estimated Construction Completion Date	June, 2022
Estimated Substantial Completion Date	June, 2022
Link To External Website	http://www.eastpointcity.org
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,993,420
TSPLOST Dollars Spent (\$)	\$322,000
TSPLOST Dollars Committed (not spent) (\$)	\$1,671,420
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	Cadell Hall
Project Year	2021
Last Update	2021-10-11 22:09:50
State	NULL
Address	NULL
Creation Date	NULL