

TSPLOSTProjects

Project ID	CSS- 63
Local ID	S2163
Project Name Title	Northland Drive (Landmark Drive to Ex. SW at Northland Ridge Trail)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Northland Drive (Landmark Drive to Ex. SW at Northland Ridge Trail)
Construction Firm Selected	Construction 57
Design Firm Selected	Heath & Lineback
Estimated Design Completion Date	April, 2024
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	November, 2024
Estimated Substantial Completion Date	October, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$195,000
TSPLOST Dollars Spent (\$)	\$176,156
TSPLOST Dollars Committed (not spent) (\$)	\$18,844
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2024
Last Update	2025-06-18 16:19:56
State	NULL
Address	4906 Northland Dr, Atlanta, GA 30342
Creation Date	NULL