

TSPLOSTProjects

Project ID	FA- 40
Local ID	25-003
Project Name Title	MULLIS STREET PEDESTRIAN IMPROVEMENTS PROJECT
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Fairburn
Current Stage	Construction
Project Description	The installation of a 5-foot concrete sidewalk with a 2-foot beauty strip along Mullis Street, from West Campbellton Street to Dodd Street, and from Dodd Street to Strickland Street. The project also entails the installation of pedestrian improvements on a section of Dodd Street, from Mullis Street to W. Broad Street. The work includes the removal of existing curb & gutter and header curb, and the installation of new header curb and sidewalk. This contract will also include preparation of sub-grade, saw-cutting and demolition of existing asphalt as well as clean up and backfilling. The scope of Add Alternate #1 consists of the installation of pedestrian lighting
Construction Firm Selected	CONSTRUCTION 57 INC.
Design Firm Selected	POND ENGINEERING
Estimated Design Completion Date	March, 2025
Estimated Start Date For Project	May, 2025
Estimated Construction Completion Date	July, 2025
Estimated Substantial Completion Date	June, 2025
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$570,201
TSPLOST Dollars Spent (\$)	\$570,201
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	anthony.belcher@fairburn.com
Project Year	2025
Last Update	2025-05-06 10:21:42
State	GA
Address	NULL
Creation Date	2025-05-06