

# TSPLOSTProjects

|  |   |
|--|---|
| Project ID                                 | FA- 42  |
| Local ID                                   | 25-011  |
| Project Name Title                         | Oakley Industrial Boulevard Left Turn Lane Project  |
| Tier                                       | Tier 1  |
| Project Type                               | Roadway Projects  |
| Initiative Type                            | TSPLOST2  |
| City                                       | Fairburn  |
| Current Stage                              | Bidding   |
| Project Description                        | This project consists of a total of 0.299 miles of Widening on Oakley Industrial Boulevard at the entrance of SC Johnson's distribution center. |
| Construction Firm Selected                 | PIEDMONT PAVING   |
| Design Firm Selected                       | Atlas Technical Consultants   |
| Estimated Design Completion Date           | May, 2025   |
| Estimated Start Date For Project           | July, 2025  |
| Estimated Construction Completion Date     | November, 2025  |
| Estimated Substantial Completion Date      | October, 2025   |
| Link To External Website                   | Fairburn  |
| Primary Funding Source                     | Sales Tax   |
| TSPLOST Budget (\$)                        | \$330,000   |
| TSPLOST Dollars Spent (\$)                 | \$0   |
| TSPLOST Dollars Committed (not spent) (\$) | \$330,000   |
| Cost Status                                | Gray  |
| Schedule Status                            | Gray  |
| Status                                     | Active  |
| Editor                                     | anthony.belcher@fairburn.com  |
| Project Year                               | 2025  |
| Last Update                                | 2025-08-01 14:37:15   |
| State                                      | Georgia   |
| Address                                    | 314 NW Broad St   |
| Creation Date                              | 2025-06-16  |