

# TSPLOSTProjects

|  |   |
|--|---|
| Project ID                                 | CSS- 10   |
| Local ID                                   | TS106   |
| Project Name Title                         | Northside Dr. at Riverview Dr.-Old Powers Ferry Rd.                                   |
| Tier                                       | Tier 1  |
| Project Type                               | Operation and Safety Improvements   |
| Initiative Type                            | TSPLOST   |
| City                                       | Sandy Springs   |
| Current Stage                              | Completed   |
| Project Description                        | Realignment of the intersection and a possible roundabout with sidewalk improvements. |
| Construction Firm Selected                 | Vertical Earth  |
| Design Firm Selected                       | HNTB  |
| Estimated Design Completion Date           | May, 2021   |
| Estimated Start Date For Project           | September, 2018   |
| Estimated Construction Completion Date     | August, 2024  |
| Estimated Substantial Completion Date      | March, 2024   |
| Link To External Website                   | <a href="http://spr.gs/riverview">http://spr.gs/riverview</a>                         |
| Primary Funding Source                     | Sales Tax   |
| TSPLOST Budget (\$)                        | \$4,402,748   |
| TSPLOST Dollars Spent (\$)                 | \$3,660,367   |
| TSPLOST Dollars Committed (not spent) (\$) | \$742,381   |
| Cost Status                                | Green   |
| Schedule Status                            | Green   |
| Status                                     | Active  |
| Editor                                     | ajohnson@sandyspringsga.gov   |
| Project Year                               | 2024  |
| Last Update                                | 2025-02-28 09:05:10   |
| State                                      | NULL  |
| Address                                    | NULL  |
| Creation Date                              | NULL  |