

TSPLOST Projects

Project ID	CSS- 11
Local ID	TS105
Project Name Title	Roswell Road at Grogans Ferry Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Realignment of the intersection and installation of traffic signal. Access management on Roswell Road.
Construction Firm Selected	Ohmshiv
Design Firm Selected	Columbia Engineering
Estimated Design Completion Date	July, 2020
Estimated Start Date For Project	February, 2018
Estimated Construction Completion Date	April, 2023
Estimated Substantial Completion Date	March, 2023
Link To External Website	https://www.sandyspringsga.gov/roswell-roadgrogans-ferry-road-improvements
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$4,800,000
TSPLOST Dollars Spent (\$)	\$4,765,529
TSPLOST Dollars Committed (not spent) (\$)	\$34,471
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2023
Last Update	2024-03-29 14:31:48
State	NULL
Address	NULL
Creation Date	NULL