

# TSPLOSTProjects

Project ID	CSS- 17
Local ID	TS136
Project Name Title	Central Parkway Sidewalk Gap Fill
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Provided a 600 ft. sidewalk gap fill in Sandy Springs and Dunwoody along Central Parkway in the Perimeter district
Construction Firm Selected	GDP
Design Firm Selected	PCID/Dunwoody
Estimated Design Completion Date	February, 2018
Estimated Start Date For Project	March, 2018
Estimated Construction Completion Date	March, 2018
Estimated Substantial Completion Date	March, 2018
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$15,899
TSPLOST Dollars Spent (\$)	\$15,899
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2018
Last Update	2021-05-04 19:12:29
State	NULL
Address	NULL
Creation Date	NULL