

TSPLOSTProjects

Project ID	CSS- 19
Local ID	TS192
Project Name Title	Mt. Vernon Multi Use Path
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Construction
Project Description	Multi-modal transportation options are being considered in this key link between City Springs and the Sandy Springs MARTA Station
Construction Firm Selected	Excellere
Design Firm Selected	KCI
Estimated Design Completion Date	December, 2022
Estimated Start Date For Project	July, 2017
Estimated Construction Completion Date	April, 2026
Estimated Substantial Completion Date	April, 2026
Link To External Website	http://spr.gs/mvc
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$18,075,160
TSPLOST Dollars Spent (\$)	\$14,383,687
TSPLOST Dollars Committed (not spent) (\$)	\$3,691,473
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2026
Last Update	2026-03-06 15:49:30
State	NULL
Address	NULL
Creation Date	NULL