

TSPLOSTProjects

Project ID	CSS- 25
Local ID	TS165
Project Name Title	Northwood Drive - Kingsport to Roswell Road
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Connect the sidewalk system on south side of Northwood Drive from Kingsport Dr. to existing sidewalk
Construction Firm Selected	Proterra Development
Design Firm Selected	AEI
Estimated Design Completion Date	May, 2018
Estimated Start Date For Project	July, 2018
Estimated Construction Completion Date	February, 2019
Estimated Substantial Completion Date	December, 2018
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$268,968
TSPLOST Dollars Spent (\$)	\$268,968
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2019
Last Update	2022-05-26 18:05:34
State	NULL
Address	NULL
Creation Date	NULL