

TSPLOST Projects

Project ID	CSS- 28
Local ID	TS168
Project Name Title	Dalrymple Road - existing sidewalk at Princeton Sq (@Princeton Way) to Duncourtney Dr.
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Connect the sidewalk system on north side of Dalrymple Road from Princeton Way to Duncourtney Dr. May need mid-block crossing at Duncourtney Dr to the existing sidewalk on south side
Construction Firm Selected	Construction 57
Design Firm Selected	KCI
Estimated Design Completion Date	September, 2021
Estimated Start Date For Project	February, 2020
Estimated Construction Completion Date	April, 2023
Estimated Substantial Completion Date	March, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$759,155
TSPLOST Dollars Spent (\$)	\$426,265
TSPLOST Dollars Committed (not spent) (\$)	\$332,890
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2023
Last Update	2023-04-27 13:47:17
State	NULL
Address	NULL
Creation Date	NULL