

# TSPLOST Projects

|  |  |
|--|--|
| Project ID                                 | CH- 3  |
| Local ID                                   | CH-102   |
| Project Name Title                         | Quick Response Projects  |
| Tier                                       | Tier 1   |
| Project Type                               | Quick Response   |
| Initiative Type                            | TSPLOST  |
| City                                       | Chattahoochee Hills  |
| Current Stage                              | Completed  |
| Project Description                        | Location #1 û Wilkerson Mill Road: This portion of the project consists of Hot Mix Asphalt (HMA) patching, HMA leveling, HMA topping, striping, raised pavement markers, shoulder building, and grassing on approx. 2.5 miles of Wilkerson Mill Road beginning at Cochran Mill Road and ending at Cascade Palmetto Highway. Location #2 û Atlanta Newnan Road: This portion of the project consists of Full Depth Reclamation of the existing road bed, HMA binder and topping course, shoulder building, grassing, striping and raised pavement markers on 1.5 miles of roadway beginning at Hutcheson Ferry Road and ending at the bridge at the Coweta County line. |
| Construction Firm Selected                 | Atlanta Paving   |
| Design Firm Selected                       | DWS  |
| Estimated Design Completion Date           | September, 2018  |
| Estimated Start Date For Project           | October, 2018  |
| Estimated Construction Completion Date     | December, 2018   |
| Estimated Substantial Completion Date      | February, 2019   |
| Link To External Website                   |  |
| Primary Funding Source                     | \$470,233 TSPLOST & \$663,154 Capital Fund   |
| TSPLOST Budget (\$)                        | \$1,176,646  |
| TSPLOST Dollars Spent (\$)                 | \$1,133,387  |
| TSPLOST Dollars Committed (not spent) (\$) | \$43,259   |
| Cost Status                                | Green  |
| Schedule Status                            | Green  |
| Status                                     | Active   |
| Editor                                     | robbie.rokovitz@chatthillsga.us  |
| Project Year                               | 2018-2019  |
| Last Update                                | 2021-12-13 18:30:01  |
| State                                      | NULL   |
| Address                                    | NULL   |
| Creation Date                              | NULL   |