

TSPLOSTProjects

Project ID	UC- 2
Local ID	UC-101
Project Name Title	Congestion Relief/Roadway Projects
Tier	Tier 1
Project Type	Congestion Relief
Initiative Type	TSPLOST
City	Union City
Current Stage	Design
Project Description	Congestion Relief in Union City - I-85/SR 138 Interchange (PARTIAL FUNDING)
Construction Firm Selected	TBD
Design Firm Selected	WSP USA
Estimated Design Completion Date	August, 2023
Estimated Start Date For Project	December, 2023
Estimated Construction Completion Date	December, 2025
Estimated Substantial Completion Date	November, 2025
Link To External Website	http://www.dot.ga.gov
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$5,000,000
TSPLOST Dollars Spent (\$)	\$1,065,284
TSPLOST Dollars Committed (not spent) (\$)	\$3,934,716
Cost Status	Green
Schedule Status	Red
Status	Active
Editor	Lonnie Ferguson
Project Year	2026
Last Update	2023-02-27 15:30:54
State	NULL
Address	NULL
Creation Date	NULL