

# TSPLOST Projects

Project ID	UC- 4
Local ID	UC-103
Project Name Title	Operations and Safety
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Union City
Current Stage	Completed
Project Description	Operations and Safety in Union City - Flat Shoals Road Resurfacing and Streetscape Project (From Westbrook St to Oakley Rd)
Construction Firm Selected	Mullins Brothers Paving Contractors
Design Firm Selected	Lowe Engineers
Estimated Design Completion Date	December, 2018
Estimated Start Date For Project	April, 2019
Estimated Construction Completion Date	August, 2019
Estimated Substantial Completion Date	April, 2020
Link To External Website	<a href="https://www.unioncityga.org/departments/public-services/capital-projects">https://www.unioncityga.org/departments/public-services/capital-projects</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$418,624
TSPLOST Dollars Spent (\$)	\$995,318
TSPLOST Dollars Committed (not spent) (\$)	\$-576,694
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	Lonnie Ferguson
Project Year	2020
Last Update	2023-02-27 15:12:10
State	NULL
Address	NULL
Creation Date	NULL