

# TSPLOSTProjects

Project ID	UC- 8
Local ID	UC-107
Project Name Title	Pedestrian/Bike/Landscape/Streetscape
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Union City
Current Stage	Completed
Project Description	Pedestrian/Bike/Landscape/Streetscape in Union City - Christian City Multi-Use Trail
Construction Firm Selected	Sol Construction
Design Firm Selected	Lowe Engineers
Estimated Design Completion Date	May, 2022
Estimated Start Date For Project	June, 2022
Estimated Construction Completion Date	November, 2022
Estimated Substantial Completion Date	December, 2022
Link To External Website	<a href="https://www.unioncityga.org/departments/public-services/capital-projects">https://www.unioncityga.org/departments/public-services/capital-projects</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$525,000
TSPLOST Dollars Spent (\$)	\$1,141,187
TSPLOST Dollars Committed (not spent) (\$)	\$-616,187
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	lferguson@unioncityga.org
Project Year	2022
Last Update	2023-02-27 15:31:26
State	NULL
Address	NULL
Creation Date	NULL