

# TSPLOSTProjects

Project ID	CH- 5
Local ID	CH-202
Project Name Title	Maintenance and Safety Enhancements
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Chattahoochee Hills
Current Stage	Construction
Project Description	This project consists of deep patching South Fulton Parkway at the bridge/County line, Two locations on Campbellton-Redwine (approx. 1,000 lf), Cochran Mill @ Woodruff, Rivertown @ Campbellton-Redwine, Complete work begun on Rivertown, Hutcheson Ferry (approx. 1,000 lf). Crack sealing South Fulton Parkway (areas not addressed by GDOT), Hutcheson Ferry (from The Inn to Cochran Mill), Campbellton-Redwine, and striping South Fulton Parkway, Hutcheson Ferry, Rico Road (southern portion), Cochran Mill Road, Rivertown Road and Campbellton-Redwine
Construction Firm Selected	ER Snell
Design Firm Selected	DWS
Estimated Design Completion Date	August, 2021
Estimated Start Date For Project	September, 2021
Estimated Construction Completion Date	November, 2021
Estimated Substantial Completion Date	December, 2021
Link To External Website	<a href="http://www.chatthillsga.us">www.chatthillsga.us</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,251,765
TSPLOST Dollars Spent (\$)	\$1,211,895
TSPLOST Dollars Committed (not spent) (\$)	\$39,870
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	robbie.rokovitz@chatthillsga.us
Project Year	2021
Last Update	2021-12-13 18:29:16
State	NULL
Address	NULL
Creation Date	NULL