

TSPLOST Projects

Project ID	MIL- 6
Local ID	MIL-001
Project Name Title	Hopewell Road at Bethany Bend/Way Intersection Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Milton
Current Stage	Completed
Project Description	Operational improvements that will address the intersections of Hopewell Rd with Bethany Bend, Bethany Oaks Pointe, and Bethany Way and may include turn lanes, traffic signals or roundabouts
Construction Firm Selected	Vertical Earth
Design Firm Selected	Pond & Company
Estimated Design Completion Date	March, 2021
Estimated Start Date For Project	July, 2017
Estimated Construction Completion Date	March, 2023
Estimated Substantial Completion Date	April, 2023
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1210/hopewell-road-at-bethany-bend_or_bethany-way-_tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$4,100,000
TSPLOST Dollars Spent (\$)	\$3,315,108
TSPLOST Dollars Committed (not spent) (\$)	\$784,892
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kathy.stallard@miltonga.gov
Project Year	NULL
Last Update	2026-02-27 09:11:48
State	NULL
Address	NULL
Creation Date	NULL