

TSPLOST Projects

Project ID	MIL- 7
Local ID	MIL-004
Project Name Title	Freemanville Road at Birmingham Road Intersection Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Milton
Current Stage	Completed
Project Description	Operational improvements that will address the all way stop controlled intersection and may include turn lanes, traffic signal or roundabout
Construction Firm Selected	NULL
Design Firm Selected	CHA
Estimated Design Completion Date	December, 2021
Estimated Start Date For Project	March, 2020
Estimated Construction Completion Date	September, 2023
Estimated Substantial Completion Date	September, 2023
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1205/freemanville-road-at-birmingham-road-_tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,990,000
TSPLOST Dollars Spent (\$)	\$300,738
TSPLOST Dollars Committed (not spent) (\$)	\$1,689,262
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kathy.stallard@miltonga.gov
Project Year	NULL
Last Update	2026-02-27 09:12:07
State	NULL
Address	NULL
Creation Date	NULL