

# TSPLOSTProjects

Project ID	FA- 16
Local ID	21-001
Project Name Title	Oakley Industrial Boulevard Full-Depth Reclamation Project Phase II
Tier	Tier 1
Project Type	Roadway Projects
Initiative Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	The work consists of full depth reclamation, asphalt paving and striping on Oakley Industrial Boulevard Road from the deceleration lane of the Solstice Apartment Complex to SR 74 as the base bid. In addition, (Add Alternate #1) Oakley Industrial Boulevard (from SR 74 to SR 92), (Add Alternate #2) Oakley Industrial Boulevard (from SR 92 to Fayetteville Road), (Add Alternate #4) Oakley Industrial Boulevard (from just west of Bohannon Road to Creekwood Road).
Construction Firm Selected	C.W.Matthews
Design Firm Selected	Moreland Altobelli Associates, LLC
Estimated Design Completion Date	December, 2020
Estimated Start Date For Project	July, 2021
Estimated Construction Completion Date	March, 2022
Estimated Substantial Completion Date	October, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,609,883
TSPLOST Dollars Spent (\$)	\$1,191,210
TSPLOST Dollars Committed (not spent) (\$)	\$1,418,673
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2021
Last Update	2023-03-08 15:55:42
State	NULL
Address	NULL
Creation Date	NULL