

# TSPLOSTProjects

Project ID	CSF- 31
Local ID	RC 111
Project Name Title	Merk Road (Butner Rd to Union Rd)
Tier	Tier 2
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Construction
Project Description	The Merk Road (Butner Rd to Union Rd) to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled.
Construction Firm Selected	NULL
Design Firm Selected	Not Applicable
Estimated Design Completion Date	NULL
Estimated Start Date For Project	June, 2021
Estimated Construction Completion Date	November, 2021
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$622,536
TSPLOST Dollars Spent (\$)	\$268,577
TSPLOST Dollars Committed (not spent) (\$)	\$353,959
Cost Status	Green
Schedule Status	Gray
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2021
Last Update	2022-09-22 13:20:20
State	NULL
Address	NULL
Creation Date	NULL