

# TSPLOSTProjects

Project ID	JCR- 17
Local ID	JCR-017
Project Name Title	Sidewalk and Trail Enhancements
Tier	Tier 3
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Johns Creek
Current Stage	Planning
Project Description	This project may consist of improvements including sidewalks, trails, pedestrian, bridges as per the City's Sidewalk Program.
Construction Firm Selected	Summit Construction
Design Firm Selected	NV5
Estimated Design Completion Date	July, 2020
Estimated Start Date For Project	January, 2021
Estimated Construction Completion Date	November, 2021
Estimated Substantial Completion Date	October, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,129,318
TSPLOST Dollars Spent (\$)	\$1,129,318
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Inactive
Editor	kevin.albi@johnscreekgga.gov
Project Year	2021
Last Update	2024-07-11 11:40:03
State	Georgia
Address	City of Johns Creek
Creation Date	2024-07-11