

TSPLOSTProjects

Project ID	FIB- 22
Local ID	RSF 369
Project Name Title	Park Plateau off Park Resurfacing
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Fulton Industrial Blvd.
Current Stage	Completed
Project Description	Wendell Drive and Wendell Court will be resurfaced in 2019. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled. Project was completed in November 2019.
Construction Firm Selected	CW Matthews
Design Firm Selected	N/A
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	August, 2019
Estimated Construction Completion Date	November, 2019
Estimated Substantial Completion Date	November, 2019
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$26,818
TSPLOST Dollars Spent (\$)	\$26,818
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cordell.rhymer@fultoncountyga.gov
Project Year	2019
Last Update	NULL
State	NULL
Address	NULL
Creation Date	NULL