

# TSPLOSTProjects

Project ID	FIB- 28
Local ID	FFA 1002
Project Name Title	Aviation Circle Paving
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	Fulton Industrial Blvd.
Current Stage	Completed
Project Description	Aviation Circle Paving from Fulton Industrial Boulevard to the Airport Terminal Project was completed in November 2019.
Construction Firm Selected	CW Matthews
Design Firm Selected	N/A
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	October, 2019
Estimated Construction Completion Date	December, 2019
Estimated Substantial Completion Date	November, 2019
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$189,500
TSPLOST Dollars Spent (\$)	\$189,500
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cordell.rhymer@fultoncountyga.gov
Project Year	2019
Last Update	NULL
State	NULL
Address	NULL
Creation Date	NULL