

TSPLOSTProjects

Project ID	MIL- 21
Local ID	MIL-031 (Interim)
Project Name Title	Morris Road at Webb Road Roundabout (Interim Improvement Before Widening)
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Milton
Current Stage	Completed
Project Description	The overall project description is for a proposed widening from Webb Road to Bethany Bend tying into McGinnis Ferry Road widening at Bethany Bend. With recent signal improvements at Bethany Bend and Morris Road/McGinnis Ferry Road and upcoming interchange addition at GA 400 and McGinnis Ferry Road, an interim intersection improvement project was designed for the existing four way stop controlled intersection of Morris Road at Webb Road. Much of the project uses existing intersection footprint and converts the stop controlled intersection into a roundabout. The project will allow for future expansion with the upcoming widening project.
Construction Firm Selected	CMES
Design Firm Selected	BM&K
Estimated Design Completion Date	March, 2018
Estimated Start Date For Project	January, 2018
Estimated Construction Completion Date	October, 2018
Estimated Substantial Completion Date	October, 2018
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1212/morris-road-improvements-_tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$400,000
TSPLOST Dollars Spent (\$)	\$363,289
TSPLOST Dollars Committed (not spent) (\$)	\$36,711
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	sara.leaders@cityofmiltonga.us
Project Year	NULL
Last Update	2021-04-29 21:48:52
State	NULL
Address	NULL
Creation Date	NULL