

TSPLOSTProjects

Project ID	ALP- 35
Local ID	C1934
Project Name Title	WINDWARD PARKWAY EASTBOUND WIDENING - WESTSIDE PARKWAY TO NORTH POINT PARKWAY
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Alpharetta
Current Stage	Construction
Project Description	This is one of two projects which evolved from the conceptual design work comprising the "Windward Parkway Business District/Union Hill Road Capacity Improvements - TSPLOST Project". The project limits are from Westside Parkway to North Point Parkway. Improvements will include: (1) The installation of a third travel lane from Westside Parkway to the southbound Georgia 400 on-ramp. All travel lanes will be 11" wide. (2) The installation of a 4" bike lane. (3) The installation of a 6" wide sidewalk. The typical section will seek to match that of the "Windward Parkway Triple Left-Turn Lane at Georgia 400 Interchange" project. On Monday, May 6, 2019 design of the project was awarded to Tetra Tech, Inc. in the amount of \$302,830.00. Design is complete. Bids were received on Thursday, May 14, 2020. Project was awarded to Sol Construction, LLC by City Council on Monday, June 15, 2020. The Notice to Proceed was issued August 8, 2020 and the project duration is anticipated to be 365 days.
Construction Firm Selected	Sol Construction LLC
Design Firm Selected	Tetra Tech, Inc.
Estimated Design Completion Date	February, 2020
Estimated Start Date For Project	NULL
Estimated Construction Completion Date	NULL
Estimated Substantial Completion Date	NULL
Link To External Website	http://alpharetta.maps.arcgis.com/apps/MapJournal/index.html?appid=c2930590bb57457b908c8d9ec82caba0&section=38
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,639,117
TSPLOST Dollars Spent (\$)	\$1,275,417
TSPLOST Dollars Committed (not spent) (\$)	\$363,700
Cost Status	Green
Schedule Status	Yellow
Status	Active
Editor	psewczwicz@alpharetta.ga.us
Project Year	NULL
Last Update	2021-10-12 12:56:26
State	NULL
Address	NULL
Creation Date	NULL