

TSPLOST Projects

Project ID	MIL- 22
Local ID	MIL-034 (Cogburn)
Project Name Title	Cogburn Road Sidewalks
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Milton
Current Stage	Completed
Project Description	Sidewalks, curb and drainage improvements along both sides of Cogburn Road from Bethany Bend to Oakstone Glen and Devonshire Farms
Construction Firm Selected	DAF Concrete
Design Firm Selected	Wolverton
Estimated Design Completion Date	August, 2020
Estimated Start Date For Project	January, 2019
Estimated Construction Completion Date	December, 2021
Estimated Substantial Completion Date	November, 2021
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1197/cogburn-road-sidewalks_-tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$763,178
TSPLOST Dollars Spent (\$)	\$635,579
TSPLOST Dollars Committed (not spent) (\$)	\$127,599
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kathy.stallard@miltonga.gov
Project Year	NULL
Last Update	2026-02-27 09:08:56
State	NULL
Address	NULL
Creation Date	NULL