

TSPLOSTProjects

Project ID	ALP- 41
Local ID	C2104
Project Name Title	WEBB BRIDGE ROAD (NORTH POINT PARKWAY TO GREENWAY)
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Alpharetta
Current Stage	Construction
Project Description	This project will include the design of a new bridge over Big Creek to replace the existing vehicular and pedestrian bridges and of a 10" wide multi-use trail with a 6" wide planting strip along Webb Bridge Road from east of North Point Parkway to the Big Creek Greenway culvert under Webb Bridge Road. Street trees and pedestrian lighting will be provided along the shoulders. The design will seek to preserve the existing streetscape along the frontage of East Gate Subdivision. The new bridge will provide two 10.5" travel lanes, header curb, 2" separation (stamped concrete or concrete pavers) and a 10" multi-use trail. Bike accommodations will be provided on the roadway from east of North Point Parkway to west of the proposed new bridge over Big Creek. At that point, bicyclists will be merged onto the multi-use trails. Refined concept plans and decision matrix were submitted on February 15, 2021. The design team was given direction to move forward with the "Alternate 3" concept based on this information.
Construction Firm Selected	Excellere Construction LLC
Design Firm Selected	Pond & Company
Estimated Design Completion Date	February, 2022
Estimated Start Date For Project	NULL
Estimated Construction Completion Date	NULL
Estimated Substantial Completion Date	NULL
Link To External Website	http://alpharetta.maps.arcgis.com/apps/MapJournal/index.html?appid=c2930590bb57457b908c8d9ec82caba0&section=38
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$692,508
TSPLOST Dollars Spent (\$)	\$382,143
TSPLOST Dollars Committed (not spent) (\$)	\$310,365
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	psewczwicz@alpharetta.ga.us
Project Year	NULL
Last Update	2021-10-13 13:20:05
State	NULL
Address	NULL
Creation Date	NULL