

TSPLOSTProjects

Project ID	CSF- 55
Local ID	OSI 601
Project Name Title	Butner Road @ Camp Creek Parkway
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Design
Project Description	The proposed Butner Road project is a capacity project that begins at the intersection of Camp Creek Parkway and extends approximately 1,000 feet to the north along Butner Road. It consists of widening the existing Butner Road by adding left and right-turn lanes, providing a nature trail at-grade crossing and updating the intersection signalization and guardrails, as a safety measure, on the east side of Butner Road to Merk Road. The travel lanes will be minimum 11 foot-wide with 2-foot stamped concrete and 12-foot trail on the east side. This project also includes signal upgrade and installation of new decorative mast arms.
Construction Firm Selected	NULL
Design Firm Selected	American Engineers, Inc
Estimated Design Completion Date	December, 2022
Estimated Start Date For Project	August, 2020
Estimated Construction Completion Date	January, 2025
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$3,174,000
TSPLOST Dollars Spent (\$)	\$16,250
TSPLOST Dollars Committed (not spent) (\$)	\$3,157,750
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2017
Last Update	2023-03-05 00:26:37
State	NULL
Address	NULL
Creation Date	NULL