

TSPLOSTProjects

Project ID	CSF- 66
Local ID	OSI 613
Project Name Title	Old Fairburn Road @ Union Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Design
Project Description	Improvements will include the addition of a circular roundabout to address congestion and reduce the severity of accidents at this intersection. Additional improvements include drainage, curb & gutter, streetlights, and 5' wide sidewalks. Due to the proximity, this project will be delivered as a single construction project along with OSI 615 Stonewall Tell Road @ Union Road.
Construction Firm Selected	NULL
Design Firm Selected	American Engineers, Inc
Estimated Design Completion Date	March, 2023
Estimated Start Date For Project	December, 2020
Estimated Construction Completion Date	July, 2025
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,464,000
TSPLOST Dollars Spent (\$)	\$38,399
TSPLOST Dollars Committed (not spent) (\$)	\$1,425,601
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2017
Last Update	2023-03-05 00:46:59
State	NULL
Address	NULL
Creation Date	NULL