

TSPLOSTProjects

Project ID	CSF- 256
Local ID	RST 220
Project Name Title	Rose Crest
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST2
City	City of South Fulton
Current Stage	Bidding
Project Description	Deep Base Repair, Topping Layer Added Rock Rose Lane
Construction Firm Selected	NULL
Design Firm Selected	NULL
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	August, 2023
Estimated Construction Completion Date	November, 2023
Estimated Substantial Completion Date	November, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$120,000
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$120,000
Cost Status	NULL
Schedule Status	NULL
Status	Active
Editor	jeff.mueller@cityofsouthfultonga.gov
Project Year	2023
Last Update	2023-03-02 15:31:32
State	Georgia
Address	Rose Crest
Creation Date	2022-03-31