

TSPLOSTProjects

Project ID	CSF- 260
Local ID	RS 412
Project Name Title	Cambridge Commons
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST2
City	City of South Fulton
Current Stage	Bidding
Project Description	Deep base repair as needed, milling and resurface Abercorn Drive Belgrave Court Caxton Court Sheffield Court Draycott Court Epworth Court Amesbury Cove Kenton Court
Construction Firm Selected	NULL
Design Firm Selected	NULL
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	April, 2024
Estimated Construction Completion Date	August, 2024
Estimated Substantial Completion Date	August, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$484,000
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$484,000
Cost Status	NULL
Schedule Status	NULL
Status	Active
Editor	jeff.mueller@cityofsouthfultonga.gov
Project Year	2024
Last Update	2023-03-02 19:02:56
State	Georgia
Address	Cambridge Commons
Creation Date	2022-03-31