

TSPLOSTProjects

Project ID	CSF- 268
Local ID	RS 422
Project Name Title	Jaillette Estates
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST2
City	City of South Fulton
Current Stage	Completed
Project Description	Deep base repair as needed, milling and resurface Completed in 2021 under TSPLOST 1 -2020
Construction Firm Selected	CW Mathews
Design Firm Selected	NULL
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	August, 2020
Estimated Construction Completion Date	April, 2021
Estimated Substantial Completion Date	April, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$125,000
TSPLOST Dollars Spent (\$)	\$125,000
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Inactive
Editor	jeff.mueller@cityofsouthfultonga.gov
Project Year	2021
Last Update	2023-02-28 20:50:22
State	Georgia
Address	Jaillette Estates
Creation Date	2022-03-31