

# TSPLOST Projects

Project ID	CSF- 283
Local ID	T 276
Project Name Title	Cochran Road over Deep Creek
Tier	Tier 1
Project Type	Bridges
Initiative Type	TSPLOST2
City	City of South Fulton
Current Stage	Land
Project Description	The proposed project will replace the bridge carrying Cochran Road over Deep Creek. The project begins 280 ft. south of the existing bridge and ends 280 ft. north of the existing bridge. This project would replace the existing substandard bridge over Deep Creek with a new structure and new roadway approaches. The proposed mainline will consist of two 11' travel lane and curb and gutter in each direction. Sidewalks will be constructed in each direction for the full project length. A 2.0' buffer will be provided between the sidewalk and curb.
Construction Firm Selected	NULL
Design Firm Selected	Long Engineering
Estimated Design Completion Date	December, 2022
Estimated Start Date For Project	March, 2023
Estimated Construction Completion Date	February, 2024
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,530,000
TSPLOST Dollars Spent (\$)	\$160,000
TSPLOST Dollars Committed (not spent) (\$)	\$1,370,000
Cost Status	NULL
Schedule Status	Yellow
Status	Active
Editor	jeff.mueller@cityofsouthfultonga.gov
Project Year	2023
Last Update	2023-03-02 20:49:31
State	Georgia
Address	Cochran Road
Creation Date	2022-03-31