

TSPLOSTProjects

| | |
|--|--|
| Project ID | CSF- 286 |
| Local ID | T 270 |
| Project Name Title | Demooney Road over Deep Creek |
| Tier | Tier 1 |
| Project Type | Bridges |
| Initiative Type | TSPLOST2 |
| City | City of South Fulton |
| Current Stage | Land |
| Project Description | The project begins 1,000' southwest of the existing bridge and ends 980' northeast of the existing bridge. It will replace the existing substandard bridge with a new structure and new roadway approaches. The proposed typical section consists of 12' travel lanes with curb and gutter along with sidewalks in each direction within the project limits. |
| Construction Firm Selected | NULL |
| Design Firm Selected | Long Engineering |
| Estimated Design Completion Date | April, 2023 |
| Estimated Start Date For Project | July, 2023 |
| Estimated Construction Completion Date | December, 2024 |
| Estimated Substantial Completion Date | December, 2024 |
| Link To External Website | |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget (\$) | \$3,090,000 |
| TSPLOST Dollars Spent (\$) | \$260,000 |
| TSPLOST Dollars Committed (not spent) (\$) | \$2,830,000 |
| Cost Status | NULL |
| Schedule Status | NULL |
| Status | Active |
| Editor | jeff.mueller@cityofsouthfultonga.gov |
| Project Year | 2023 |
| Last Update | 2023-03-02 20:48:47 |
| State | Georgia |
| Address | Demooney Road |
| Creation Date | 2022-03-31 |