

# TSPLOSTProjects

Project ID	ALP- 51
Local ID	C2223
Project Name Title	Improved Crossing from Parking Deck to north side of Milton Ave
Tier	Tier 1
Project Type	Pedestrian Improvements
Initiative Type	TSPLOST2
City	Alpharetta
Current Stage	Completed
Project Description	This project is for the construction of a midblock pedestrian crossing on Milton Avenue at Teasley Street, including a refuge area for pedestrians and installation of rectangular rapid flashing beacons (RRFBs).
Construction Firm Selected	Excellere Construction, LLC
Design Firm Selected	PW
Estimated Design Completion Date	February, 2022
Estimated Start Date For Project	October, 2022
Estimated Construction Completion Date	November, 2022
Estimated Substantial Completion Date	November, 2022
Link To External Website	<a href="https://cleargov.com/georgia/fulton/city/alpharetta/projects/3799/mid_block-crosswalk-parking-deck-to-north-side-of-milton-ave-(tsplost_2;-tier_1)">https://cleargov.com/georgia/fulton/city/alpharetta/projects/3799/mid_block-crosswalk-parking-deck-to-north-side-of-milton-ave-(tsplost_2;-tier_1)</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$212,300
TSPLOST Dollars Spent (\$)	\$212,300
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kmcdowell@alpharetta.ga.us
Project Year	2022
Last Update	2024-01-09 10:39:39
State	Georgia
Address	Milton Ave
Creation Date	2022-03-31