

# TSPLOSTProjects

Project ID	ALP- 53
Local ID	C2221
Project Name Title	Mid-Block Crosswalk (Alpharetta Elementary School)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Alpharetta
Current Stage	Completed
Project Description	This project is for the construction of a midblock pedestrian crossing on Mayfield Road at the intersection with the school entrance. The design includes installation of rectangular rapid flashing beacons (RRFBs).
Construction Firm Selected	Excellere Construction, LLC
Design Firm Selected	PW
Estimated Design Completion Date	May, 2022
Estimated Start Date For Project	July, 2022
Estimated Construction Completion Date	November, 2022
Estimated Substantial Completion Date	August, 2022
Link To External Website	<a href="https://cleargov.com/georgia/fulton/city/alpharetta/projects/3797/mid_block-crosswalk:-alpharetta-elementary-school-(tsplost_2,-tier_1)">https://cleargov.com/georgia/fulton/city/alpharetta/projects/3797/mid_block-crosswalk:-alpharetta-elementary-school-(tsplost_2,-tier_1)</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$113,037
TSPLOST Dollars Spent (\$)	\$113,037
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kmcdowell@alpharetta.ga.us
Project Year	2022
Last Update	2023-07-27 09:53:53
State	Georgia
Address	Alpharetta Elementary School
Creation Date	2022-03-31