

# TSPLOSTProjects

Project ID	ALP- 56
Local ID	C2228
Project Name Title	Mid-Block Crosswalk (Mid Broadwell Rd at Charlotte Dr)
Tier	Tier 1
Project Type	Pedestrian Improvements
Initiative Type	TSPLOST2
City	Alpharetta
Current Stage	Completed
Project Description	This project is for the construction of a midblock pedestrian crossing on Mid Broadwell Road at the intersection of Charlotte Drive. It includes a refuge area for pedestrians, installation of rectangular rapid flashing beacons (RRFBs), and 6' wide sidewalk along Mid Broadwell Road with approximately 70' length to provide connection to Charlotte Drive sidewalk.
Construction Firm Selected	Excellere Construction, LLC
Design Firm Selected	PW
Estimated Design Completion Date	February, 2022
Estimated Start Date For Project	August, 2022
Estimated Construction Completion Date	October, 2022
Estimated Substantial Completion Date	September, 2022
Link To External Website	<a href="https://cleargov.com/georgia/fulton/city/alpharetta/projects/3803/mid_block-crosswalk-mid_broadwell-rd-at-charlotte-dr-(tsplost_2,-tier_1)">https://cleargov.com/georgia/fulton/city/alpharetta/projects/3803/mid_block-crosswalk-mid_broadwell-rd-at-charlotte-dr-(tsplost_2,-tier_1)</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$146,000
TSPLOST Dollars Spent (\$)	\$146,000
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kmcdowell@alpharetta.ga.us
Project Year	2022
Last Update	2024-01-09 10:34:02
State	Georgia
Address	Broadwell Rd
Creation Date	2022-03-31