

TSPLOST Projects

Project ID	ALP- 57
Local ID	C2227
Project Name Title	Mid-Block Crosswalk (Cogburn Road Park)
Tier	Tier 1
Project Type	Pedestrian Improvements
Initiative Type	TSPLOST2
City	Alpharetta
Current Stage	Completed
Project Description	This project is for the construction of a midblock pedestrian crossing on Cogburn Road, in front of the Gatewood subdivision and Cogburn Road park. This includes a refuge area for pedestrians and installation of rectangular rapid flashing beacons (RRFBs).
Construction Firm Selected	Excellere Construction, LLC
Design Firm Selected	PW
Estimated Design Completion Date	February, 2022
Estimated Start Date For Project	September, 2022
Estimated Construction Completion Date	October, 2022
Estimated Substantial Completion Date	October, 2022
Link To External Website	https://cleargov.com/georgia/fulton/city/alpharetta/projects/3802/mid_block-crosswalk:-cogburn-rd-park-(tsplost_2,-tier_1)
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$149,401
TSPLOST Dollars Spent (\$)	\$149,391
TSPLOST Dollars Committed (not spent) (\$)	\$10
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kmcdowell@alpharetta.ga.us
Project Year	2022
Last Update	2023-02-13 16:22:15
State	Georgia
Address	Cogburn Road Park
Creation Date	2022-03-31