

TSPLOSTProjects

Project ID	ALP- 60
Local ID	C2107
Project Name Title	North Point Pkwy Corridor
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Alpharetta
Current Stage	Design
Project Description	This is to improve the safety, accessibility, and walkability of pedestrians along the North Point Parkway corridor from Mansell Road to Haynes Bridge Road. Some of the major elements that are considered in this project include reducing the number of travel lanes from 6 to 4 (both sides), 10' curb planter median bioswales, 12' multi-use trail, and 10' planting strip on both sides of the roadway. Also, energy efficient lighting, roadway condition monitoring, and green infrastructure monitoring systems are considered for this project.
Construction Firm Selected	TBD
Design Firm Selected	Columbia Engineering
Estimated Design Completion Date	September, 2025
Estimated Start Date For Project	November, 2022
Estimated Construction Completion Date	Not Applicable
Estimated Substantial Completion Date	Not Applicable
Link To External Website	https://cleargov.com/georgia/fulton/city/alpharetta/projects/3818/north-point-pkwy-corridor-(tsplost_2,-tier_1)
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$13,250,000
TSPLOST Dollars Spent (\$)	\$2,738,300
TSPLOST Dollars Committed (not spent) (\$)	\$10,511,700
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kmcdowell@alpharetta.ga.us
Project Year	2021
Last Update	2024-01-09 10:19:35
State	Georgia
Address	North Point Pkwy
Creation Date	2022-03-31