

TSPLOST Projects

Project ID	ALP- 66
Local ID	C3001
Project Name Title	Roundabout (Hopewell Rd at Vaughan Dr)
Tier	Tier 3
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST2
City	Alpharetta
Current Stage	Design
Project Description	Design of a roundabout at the intersection of Hopewell Road and Vaughan Drive was funded in FY 2020 and is complete. The roundabout would serve to assist in the following: denote one is entering into Alpharetta; aid in slowing traffic entering into the Downtown area; and assist in turning onto/off of Vaughan Drive. Since this project is a Tier 3 Project in the TSPLOST Program, projects in Tier 1 are accomplished first prior to moving onto Tier 2 or 3 projects, unless there is a re-allocation of funds or revenue collected permits moving onto the other tiers.
Construction Firm Selected	
Design Firm Selected	TBD
Estimated Design Completion Date	March, 2022
Estimated Start Date For Project	March, 2022
Estimated Construction Completion Date	Not Applicable
Estimated Substantial Completion Date	Not Applicable
Link To External Website	https://cleargov.com/georgia/fulton/city/alpharetta/projects/3810/roundabout:-hopewell-rd-at-vaughan-dr-(tsplost_2,-tier_3)
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,500,000
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$1,500,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kmcdowell@alpharetta.ga.us
Project Year	2022
Last Update	2024-01-09 10:27:40
State	Georgia
Address	Hopewell Rd at Vaughan Dr
Creation Date	2022-03-31