

TSPLOSTProjects

Project ID	EP- 2
Local ID	EP-159
Project Name Title	Desert Drive Resurfacing and Sidewalk
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	East Point
Current Stage	Completed
Project Description	Road resurfacing and new sidewalk installation. Desert Drive between Camp Creek Pkwy and Washington Road.
Construction Firm Selected	Mullins Brothers, Inc
Design Firm Selected	NULL
Estimated Design Completion Date	July, 2018
Estimated Start Date For Project	May, 2018
Estimated Construction Completion Date	July, 2018
Estimated Substantial Completion Date	June, 2019
Link To External Website	http://www.eastpointcity.org
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$500,000
TSPLOST Dollars Spent (\$)	\$414,077
TSPLOST Dollars Committed (not spent) (\$)	\$85,923
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	guest
Project Year	2018
Last Update	2021-05-05 00:22:37
State	NULL
Address	NULL
Creation Date	NULL