

# TSPLOSTProjects

Project ID	CSS- 37
Local ID	S2103
Project Name Title	Johnson Ferry Rd at Peachtree Dunwoody Rd Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Concept
Project Description	Intersection improvement at Johnson Ferry Road and Peachtree Dunwoody Road
Construction Firm Selected	NULL
Design Firm Selected	KCI
Estimated Design Completion Date	NULL
Estimated Start Date For Project	February, 2023
Estimated Construction Completion Date	NULL
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$3,000,000
TSPLOST Dollars Spent (\$)	\$47,378
TSPLOST Dollars Committed (not spent) (\$)	\$2,952,622
Cost Status	Green
Schedule Status	NULL
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	NULL
Last Update	2025-06-18 16:13:32
State	Georgia
Address	Johnson Ferry Rd
Creation Date	2022-03-31