

TSPLOST Projects

| | |
|--|---|
| Project ID | CSS- 40 |
| Local ID | S2121 |
| Project Name Title | SR 400 Multi-Use Trail |
| Tier | Tier 1 |
| Project Type | Pedestrian and Bike Improvements |
| Initiative Type | TSPLOST2 |
| City | Sandy Springs |
| Current Stage | Construction |
| Project Description | Project will provide an extension of the existing trail with a 12Æ multi-use trail along the east side of SR400 from Lorigans Drive to north of the Glenridge Connector. This is the construction match funding for 1.8 miles in Sandy Springs. |
| Construction Firm Selected | FS Scarborough |
| Design Firm Selected | Heath & Lineback |
| Estimated Design Completion Date | June, 2023 |
| Estimated Start Date For Project | August, 2017 |
| Estimated Construction Completion Date | January, 2028 |
| Estimated Substantial Completion Date | January, 2028 |
| Link To External Website | |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget (\$) | \$4,000,000 |
| TSPLOST Dollars Spent (\$) | \$2,035,437 |
| TSPLOST Dollars Committed (not spent) (\$) | \$1,964,563 |
| Cost Status | Green |
| Schedule Status | Green |
| Status | Active |
| Editor | ajohnson@sandyspringsga.gov |
| Project Year | 2028 |
| Last Update | 2026-03-06 15:35:39 |
| State | Georgia |
| Address | SR 400 |
| Creation Date | 2022-03-31 |