

# TSPLOSTProjects

Project ID	CSS- 52
Local ID	S2131
Project Name Title	Mt Vernon Bridge Enhancement
Tier	Tier 1
Project Type	Bridges
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Bridge Enhancement Payment to GDOT for the Mount Vernon Highway Bridge over I-285
Construction Firm Selected	Archer Western
Design Firm Selected	Heath & Lineback
Estimated Design Completion Date	NULL
Estimated Start Date For Project	September, 2022
Estimated Construction Completion Date	March, 2026
Estimated Substantial Completion Date	March, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$3,203,000
TSPLOST Dollars Spent (\$)	\$3,203,000
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2026
Last Update	2026-03-06 15:37:23
State	NULL
Address	425 Mt Vernon Highway, Sandy Springs
Creation Date	NULL