

TSPLOSTProjects

Project ID	CSS- 67
Local ID	S2184
Project Name Title	Jett Ferry Road/Spalding Drive (Jett Ferry Court to Dunvegan Close)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Construction
Project Description	Jett Ferry Road/Spalding Drive (Jett Ferry Court to Dunvegan Close)
Construction Firm Selected	Sol Construction
Design Firm Selected	Kimley Horn
Estimated Design Completion Date	June, 2026
Estimated Start Date For Project	December, 2021
Estimated Construction Completion Date	September, 2026
Estimated Substantial Completion Date	September, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$700,000
TSPLOST Dollars Spent (\$)	\$148,431
TSPLOST Dollars Committed (not spent) (\$)	\$551,569
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2026
Last Update	2026-03-06 15:44:03
State	NULL
Address	3245 Spalding Dr, Sandy Springs, GA 30350
Creation Date	NULL