

# TSPLOSTProjects

Project ID	JCR- 48
Local ID	TS0253
Project Name Title	Rogers Bridge Road (Bell Road to Amberleigh Way)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Johns Creek
Current Stage	Concept
Project Description	Sidewalk/Trail connectivity along Rogers Bridge Road from Bell Road to Amberleigh Way on the North side of Rogers Bridge Road.
Construction Firm Selected	NULL
Design Firm Selected	KCI
Estimated Design Completion Date	December, 2023
Estimated Start Date For Project	February, 2024
Estimated Construction Completion Date	NULL
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,200,000
TSPLOST Dollars Spent (\$)	\$41,300
TSPLOST Dollars Committed (not spent) (\$)	\$2,158,700
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	chris.haggard@johnscreekgva.gov
Project Year	NULL
Last Update	2022-10-05 13:21:41
State	Georgia
Address	City of Johns Creek
Creation Date	2022-03-31